SWISt. & SW 41st St. Intersection

15 OCT 2021

Project Schedule

Design N-T-P:

30% Concept Plans:

24 SEP 21

Public Feedback:

26 JAN 22

Begin Construction:

23 MAR 23

Planned Completion:

27 DEC 23



Notes

30% concept plans submitted.

Project Contacts

City of Bentonville: Andrea Jobe, P.E. Engineer: Bill Burnett, P.E. Contractor: TBD

Action Items

■ Prepare additional concepts.

