

SW Gator Blvd – Morningstar to Gator

Project Status Update 14JAN22

Project Schedule

Design N-T-P:	15JUL21
Topo Survey:	10DEC21
Public Feedback:	08FEB22
Begin Construction:	25JAN23
Planned Completion:	31OCT23



Notes

Second aerial drone flight has now been completed to provide the latest aerial photography.

Project Contacts

City of Bentonville: Jarrod Brightwell, P.E.
Engineer: Bill Burnett, P.E.
Contractor: TBD

Action Items

- ☐ Prepare project base drawing from aerial drone survey data.